GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department - R & R –Work "Providing Additional Infrastructure facilities to R &R Colony at LND Peta (V), Polavaram (M), of West Godavari District", Est.Cost.Rs.3968.72/3200.00 lakhs – Sanction of 3rd Extension of Agreement Time without LDs up to 30.04.2021 - Orders-Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 350 **Dated: 17-09-2020.**
Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.No.575 /DEEIII /AEEIV /R&R/LND Peta /3rd EOAT, Dt:27-06-2020.

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada has stated that the EoSE, TW, Zone-Il, III & IV, Vijayawada had submitted 3rd EOAT proposal for the work "Providing Additional Infrastructure facilities to R&R Colony at LND Peta (V), Polavaram (M), West Godavari District", Est.Cost.Rs.3968.72/3200.00 Lakhs sanctioned under R&R Scheme duly recommending 3rd EoAT up to Dt.30.04.2021 without proposing LDs.

2. He has further stated that the work was administratively sanctioned for Rs.3968.79 Lakhs vide Proceedings dated: 31.08.2017& technically sanctioned for Rs.3968.79 lakhs vide Proceedings dated: 21.09.2017. The work was entrusted to Sri Alluri Balarama Raju, Seethammadhara, Visakhapatnam @1.98% less than the E.C.V with a completion period of 12 months vide Agreement No:46/2018-19/dt.04.06.2018. The 1st EOAT is sanctioned for the above work up to 19.12.2019 without LDs vide proceedings Dated:27.06.2019& 2nd EOAT is sanctioned for the above work up to 30.05.2020 without LDs vide proceedings Dated :12.02.2020.

3. Now, the ENC,TW, Vijayawada has requested for sanction of 3rd EOAT up to 30.04.2021 (697 Days from Agreement Completion Date, Beyond the powers of ENC,TW) without proposing LDs duly stating reasons for delay as (1) abnormal delay in communicating relevant drawings to the contractor for execution of work (2)Non availability of sand because of Government new sand policy causing huge delay in mobilizing the work and (3)At present Due to Covid -19 Lock down from Dt.25.03.2020 sufficient man power is not available.

4. Government after careful examination of the matter and hereby accord permission to the ENC, TW for granting of 3rd extension of agreement time (EOAT) up to 30.04.2021 without proposing LDs for the work "Providing Additional Infrastructure facilities to R&R Colony at LND Peta (V), Polavaram (M), of West Godavari District", Est.Cost.Rs.3968.72/ 3200.00Lakhs sanctioned under R&R Scheme.

5. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNER OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, West Godavari District.
The District Project Officer, West Godavari District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED:BYORDER//

SECTION OFFICER